

D		Task Name	Duration	Start	Finish	Resource Names
10	<input checked="" type="checkbox"/>	Install Single Phase Pad Mount Transformers	60 days	Mon 3/1/10	Fri 5/21/10	Electric - PS
11	<input checked="" type="checkbox"/>	Install Three Phase Pad Mount Transformers	60 days	Mon 3/1/10	Fri 5/21/10	Electric - PS
12	<input checked="" type="checkbox"/>	Terminate Cable in Transformers	31 days	Fri 4/16/10	Fri 5/28/10	Electric - PS
13	<input checked="" type="checkbox"/>	Install Overhead to Underground Transitions	45 days	Mon 3/1/10	Fri 4/30/10	Electric - TB
14	<input checked="" type="checkbox"/>	Striping of Roadway	2 wks	Mon 5/3/10	Fri 5/14/10	DOT Contractor
15	<input checked="" type="checkbox"/>	Install High Voltage Sectionalizing Switch at First St.	20 days	Mon 5/3/10	Fri 5/28/10	Electric - TB
16	<input checked="" type="checkbox"/>	Energize Underground System - First St to Queen St.	26 days	Fri 5/7/10	Fri 6/11/10	Electric - TB
17	<input checked="" type="checkbox"/>	Energize Underground System - Queen St. to Hancock St.	21 days	Fri 5/14/10	Fri 6/11/10	Electric - TB
18	<input checked="" type="checkbox"/>	Energize Underground System - Hancock St. To Front St.	18 days	Wed 5/19/10	Fri 6/11/10	Electric - TB
19	<input checked="" type="checkbox"/>	Install Low Voltage Secondaries for Street Lights and Traffic Signals	16 days	Fri 5/7/10	Fri 5/28/10	Electric - PS
20	<input checked="" type="checkbox"/>	Install Street Light Bases in Center Medians	15 days	Mon 3/1/10	Fri 3/19/10	Public Works - JM
21	<input checked="" type="checkbox"/>	Install Street Light Bases on Sides for Pedestrian lights	25 days	Mon 3/1/10	Fri 4/2/10	Public Works - JM
22	<input checked="" type="checkbox"/>	Trees and Landscaping in Medians	46 days	Fri 4/23/10	Fri 6/25/10	DOT Contractor
23	<input checked="" type="checkbox"/>	Install Wire for Street Lighting in Medians	31 days	Thu 4/8/10	Fri 6/11/10	Electric - DF
24	<input checked="" type="checkbox"/>	Install Street Lights in Medians and Energize	31 days	Thu 4/8/10	Fri 6/11/10	Electric - DF
25	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses First to Miller St.	8 days	Wed 5/12/10	Fri 5/21/10	Electric - TB
26	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses Miller St. to Queen St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
27	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses Queen St. to Bern St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
28	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses Bern St. to Metcalf St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
29	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses Metcalf St. to Hancock St.	6 days	Fri 5/14/10	Fri 5/21/10	Electric - TB
30	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses Hancock St. to Middle St.	8 days	Wed 5/12/10	Fri 5/21/10	Electric - TB
31	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses Middle St. to Craven St.	9 days	Tue 5/11/10	Fri 5/21/10	Electric - TB
32	<input checked="" type="checkbox"/>	Install Service Drops to Houses and Businesses Craven St. to Front St.	9 days	Tue 5/11/10	Fri 5/21/10	Electric - TB
33	<input checked="" type="checkbox"/>	De-Energize Overhead System	1 day	Fri 7/2/10	Fri 7/2/10	Electric - TB
34	<input checked="" type="checkbox"/>	Remove Overhead System - First St to Queen St.	5 days	Fri 7/2/10	Thu 7/8/10	Electric - PS
35	<input checked="" type="checkbox"/>	Remove Overhead System - Queen St. to Hancock St.	10 days	Fri 6/25/10	Thu 7/8/10	Electric - TB
36	<input checked="" type="checkbox"/>	Remove Overhead System - Hancock St. To Front St.	6 days	Fri 6/18/10	Fri 6/25/10	Electric - TB
37	<input checked="" type="checkbox"/>	DOT Contractor Grading and Pouring Remaining Concrete Sidewalk and Tree	45 days	Mon 7/26/10	Fri 9/24/10	DOT Contractor
38	<input checked="" type="checkbox"/>	Install Wire for Pedestrian Lights and Festival Circuit	15 days	Fri 7/2/10	Thu 7/22/10	Electric - DF
39	<input checked="" type="checkbox"/>	Install Pedestrian Lights Along sides of Broad St.	20 days	Mon 7/12/10	Fri 8/6/10	Electric - DF
40		Install Trees and Landscaping in Tree Fits	65 days	Fri 1/7/11	Thu 4/7/11	Parks and Rec - JA
41		Replace Median Trees that have died	86 days?	Fri 10/1/10	Fri 1/28/11	DOT Contractor
42		Repair Blacktop and Sidewalks on Sidestreets	71 days?	Fri 10/1/10	Fri 1/7/11	Contractor
43		Install No U-turn signs	91 days?	Fri 10/1/10	Fri 2/4/11	Public Works - JM
44	<input checked="" type="checkbox"/>	Install Tree Fit frames and covers	36 days?	Fri 10/15/10	Fri 12/3/10	Contractor